



BIWRMDP



**BALUCHISTAN INTEGRATED WATER RESOURCES
MANAGEMENT AND DEVELOPMENT PROJECT**



QUARTERLY PROGRESS REPORT

JANUARY TO MARCH, 2018

Acronyms and Abbreviations

BFWD	Balochistan Forest and Wildlife Department
BOQ	Bill of Quantities
CRE	Chief Resident Engineer
ESMP	Environment & Social Management Plan
FMS	Financial Management Specialist
FOs	Farmers Organizations
GIS	Geographic Information System
GRC	Grievance Redressal Committee
GRM	Grievance Redressal Mechanism
IDA	International Development Association
M&E	Monitoring and Evaluation
MIS	Monitoring Information System
MG	Matching Grant
NOL	No Objection Letter
O&M	Operation & Maintenance
OFWM	On-Farm Water Management
PDO	Project Development Objective
PIU	Project Implementation Unit
PMU	Project Management Unit
PSIA	Project Supervision and Implementation Assistance
QCBS	Quality & Cost Based Selection
RFP	Request for Proposal
RFQ	Request for Quotation
SUPARCO	Space and Upper Atmosphere Research Commission
TORs	Terms of References
VWCs	Village Watershed Committees
WB	World Bank
WUAs	Water Users Associations

Table of Contents

Acronyms and Abbreviations i

EXECUTIVE SUMMARY 1

PHYSICAL PROGRESS 2

 Project Management and Technical Assistance (Component C) 2

 Sub-component C1 2

 Sub-component C2 3

 Sub-component C3 3

 Sub-component C4 4

 Water Infrastructure and Management Investment (Component B) 4

 Infrastructure Sub-projects (B1) 4

 Watershed and Rangeland Management (B2) 5

 On-Farm Water Management (Sub-component B3) 9

 Institutions, Capacity and Information (Component A) 11

 Institutional Strengthening and Restructuring (Sub-component A1) 11

 Hydro-Metrological Data Collection and Monitoring (Sub-component A2) 12

PROCUREMENT 12

FINANCIAL PROGRESS 13

ENVIRONMENTAL SAFEGUARDS 15

SOCIAL SAFEGUARDS 15

PROJECT STAFFING AND PMU /PIU OPERATIONS 16

COMMUNICATIONS AND PROJECT RISKS 17

MONITORING & EVALUATION 17

GRIEVANCE REDRESSAL STATUS 17

FORWARD LOOK 18

EXECUTIVE SUMMARY

During the third quarter of FY 2017-18 (March 15-19, 2018), The WB Mission members Mr. Sheikh Javed Ahmed, Co.TTL and Ms. Najm ul Sehar, Senior Social Safeguard Specialist visited PMU office at Quetta and field visits in Sibi to have a follow-up on the preparation of ESMPs, 2018 and held meetings with PSIA consultants, PMU & PIU officials. The ESMPs for two channels (Bakhra Ghulam Bolak & Luni) were developed and submitted to the bank on 24th of February 2018 and all comments from WB team were addressed. However, the ESMPs for six remaining channels (Dehpal, Khajjak, Kurak, Marghazani, Arand & Bori) were submitted to the bank on 27th of March 2018 and PMU is still awaiting for the WB team comments. While, the Gundacha and Nurg hingri scheme baseline surveys, FOs formation and community consultation are in-process.

PSIA consultants' set-up their Project design office and Chief Resident Engineer (CRE) office at Quetta and field offices at Sibi and Bela respectively. PSIA consultants started to review the design of Nari channel and meanwhile, the contractor M/S Gul Construction started pre-construction survey of Gundacha scheme. A Joint Survey for the confirmation of channel alignment, NSL, concrete control points and bench mark are in-progress between Client, Consultant and Contractor for the Construction of Nari Gorge Integrated scheme. The TORs were developed for conducting assessment surveys for identification of sites for watershed and rangeland management activities for one basin Nari and preparation of Participatory Management Plans were shared with PSIA consultants for initiating these activities.

Dr. Maqsood Ahmed (Environment Specialist-PMU) resigned from his position on 1st March, 2018 with one month prior notice. Mr. NaseebUllah Davi was transferred from PMU and was replaced by Mr. Alam Zaib on the vacant position of Hydraulic engineer and Mr. Najeeb Ullah resigned from his position of Hydro-geologist.

The credentials regarding verification of shortlisted M&E consultant firms is under-process during the current quarter and expected to be finalize the short-listing during the month of April and the selected firm will be finalized by the of June, 2018. A team of auditors for external audit for retroactive financing completed the review of project documents in November 2017 and issued report, which was shared with the bank authorities during the current quarter. The retroactive expenditures returns in government account, are likely to be completed by the end of fourth quarter. Internal Audit report for first two quarters of the project from January to March and April to June, 2017 has been completed and report submitted by the auditors and duly approved by the bank.

The Standard Operating Procedure (SOP) for producing plants to be executed through raising of Nurseries has been prepared in-consultation with BFD. Moreover, consultative meetings were conducted by the field teams in Loralai, Sibi to obtain demands of the farmers for agro/farm forestry plantation through the community/farmers in the Nari gorge and Yetabad sub-integrated schemes and the plantation will be carried-out in the up-coming monsoon plantation season. The procurement of essential office equipment's, i.e. computers, printers, and furniture for four field team's offices in Nari and Porali, engaged in project implementation activities have been procured and delivered.

The two officers of the district Forest Department participated in the four-day training course on 'Quantitative and qualitative estimates of vegetation through hyper-spectral and multispectral technologies', in the National Center for Remote Sensing, Space and Upper Atmosphere Research Commission (SUPARCO), Karachi. PMU conducted a 04 days training of field officers for a hands-on training surveying of equipment's offered by the vendors in Islamabad.

The meetings for the formation of new FOs were conducted on 06 channels at Nari gorge integrated scheme. The OFWM team received 120 applications for matching grants, water courses, land leveling and lining of the kacha tracks from different communities in the Nari river basin.

Auditor General of Pakistan external audit for the year 2016-17 final report has been issued and shared with the WB. External audit for retroactive financing period 2015-16 final report has been issued and shared with WB authorities.

Internal audit for two quarters Jan- March 2017 and April- June 2017 final report has been shared by audit firm and will be shared with WB as soon as finalized from PMU in the coming quarter.

Table 1. Project Planned Activities vs Qualitative Progress

Planned Activities	Qualitative Progress
C-1: On-target	PMU, PIUs established. Nine individual consultants hired and vehicles purchased.
C-2: On-target	Hiring of Junior positions in process.
C-3: On-target	PSIA consultants set up their offices in respective areas. Hiring of staff still in process. PSIA started review of Nari and Gundacha designs. Verification of credentials of shortlisted M&E Consultant firms is in-process. Internal and external audits reports approved from WB and shared with the authorities.
C-4: Below-target	ESMP for eight channels of Nari developed, while approval from bank is still awaited.
B-1: Below-target	Joint survey of alignment by Client, Consultants and contractor at Nari in progress.
B-2: Negligible	Process on different initiatives in-progress. Trainings of field staff on two subjects completed.
B-3: Negligible	Meeting for more FOs and WUAs conducted. Survey of water courses and WST completed. Matching Grants application received at Nari and Gundacha schemes.
A-1: Negligible	PSIAC to hire Training Management Consultant.
A-2: Negligible	PSIAC to hire of National Consultant for Hydro-Met.

Table 2. Project implementation summary.

Project effectiveness date	28-11-2016.
Project end date	31-10-2022.
Last steering committee meeting date	17-02-2017.
Date of last audit by AG office	30-09-2017.
Date of last internal audit	Audit from Feb. to June completed in Dec. 2017.
Financial review by WB	30 th March and 2 nd April, 2018.

PHYSICAL PROGRESS

Project Management and Technical Assistance (Component C)

WB Mission members Mr. Sheikh Javed Ahmed, Co.TTL and Ms. Najm ul Sehar, Social Safeguard Specialist visited Quetta as well as Sibi to have meeting with the communities and for finalization of ESMP on March 15-19, 2018 and held meetings with PSIAC, PMU and PIU officials.

Sub-component C1

Dr. Maqsood Ahmed (Environment Specialist PMU) resigned from his position on 1st March with one month prior notice. Mr. NaseebUllah Davi transferred from PMU and replaced by Mr. Alam Zaib as Hydraulic engineer. Mr. Najeeb Ullah resigned from his position of Hydro-geologist. Their details are available in section "Project Staffing and PMU/PIU Operations." This component is almost complete and on target.

Action: No action; on target.

Table 3. Sub-component C1 progress.

Planned Activities	Units	Target	Actual	Remarks
Establishment of PMU	Job (%)	100%	100%	Completed.
Establishment of PIUs	Job (%)	100%	100%	Completed.
Individual consultants	No.	11	09	Hiring of training management specialist is pending at the part of PSIA Consultant. Position of Environment Specialist advertised.
Procurement of vehicles	No.	07	07	Completed.
Procurement of additional vehicles	No.	03	0	In process.
Vehicle rental	No.	08	04	Rented vehicles handed to OFWM staff in both basins.

Sub-component C2

Hiring of junior positions, GIS technician and CAD operators, at PMU and PIUs are still pending. This component is almost on-target.

Action: No action; on target.

Table 4. Sub-component C2 progress.

Planned Activities	Units	Target	Actual	Remarks
Hiring of incremental staff	Job (%)	100%	80%	In process
O&M cost of PMU	Per month	15	15	Completed
O&M cost of PIUs	Per month	14	14	Completed

Sub-component C3

PSIA consultants' set-up their Project design office and Chief Resident Engineer office at Quetta and field offices at Sibi and Bela, while the hiring of staff members is still under process. The consultant team is headed by a team leader and working in four groups i.e; Key staff, engineering design staff, engineering supervision staff and community mobilization staff.

PSIA consultants started reviewing the design of Nari channel and meanwhile the contractor initiated the pre-construction survey of the Gundacha scheme.

The credentials regarding verification of shortlisted M&E consultant firms is still under process during existing quarter and it is expected to finalize the shortlisting of firms in the month of April and to be finalized by the end of June 2018.

A team of auditors for external audit for retroactive financing has been completed and the review of project documents in November 2017, while the report was issued and was shared with the bank authorities during the quarter. The bank approved the report and further PMU wrote letters to the Secretary Irrigation regarding the retroactive expenditures returns in government account, which will be completed by the end of fourth quarter.

Internal Audit report for first two quarters of the project from January to March and April to June, 2017 has been completed and report was submitted by the auditors, which was approved from the bank and shared with the authorities. This component is below target.

Action: Expedite procurement of M&E consultants. Focus on PSIA implementation.

Table 5. Sub-component C3 progress.

Planned Activities	Units	Target	Actual	Remarks
Procurement of PSIA consultants	Job (%)	100%	100%	Completed.
Procurement of M&E consultants	Job (%)	100%	20%	Verification of documents for Shortlisted firms in process.
Consulting services by PSIA consultants	Months	09	03	PSIA consultants started their work.
Consulting services by M&E consultants	Months	07	0	M&E consultants not hired.
Hiring of external auditors	Job (%)	100%	100%	Completed.
External audit of accounts	Job (%)	100%	100%	Completed.
Hiring of internal auditors	Job (%)	100%	100%	Completed.
Internal audit of accounts	Job	13.8	08	Completed.

Sub-component C4

ESMP for two channels (Bakhra Ghulam Bolak & Luni) was developed and submitted to the bank on 24th of February 2018 and all comments from WB team were addressed, while ESMP for six remaining channels (Dehpal, Khajjak, Kurak, Marghazani, Arand & Bori) was submitted to the bank on 27th of March 2018 and awaiting for the comments of WB team. Gundacha and Nurg hingri scheme baseline survey, FOs formation and community consultation are underway.

Action: ESMP for Gundacha may be prioritized.

Table 6. Sub-Component C4 progress.

Planned Activities	Units	Target	Actual	Remarks
Environmental Management plan	On-going (Months)	09	1	Draft EMP shared with the Bank.
Social impact assessment	On Going (Months)	09	1	Draft SMP shared with the Bank.
Stakeholders engagement and Communication Plan	On-going (Months)	09	6	Plan being regularly shared.

Water Infrastructure and Management Investment (Component B)

ESMP for two channels of Nari and Gundacha are awaiting approvals from the bank, which resulted delays in construction work at Nari and Gundacha. The TORs for the forest department, OFWM and field teams were finalized and submitted to the Government of Balochistan (GoB) for issuance of notification of field teams. The PSIAC is in-process of hiring watershed and rangeland specialist and interviews are being conducted for the same, while in B3 component, no new FO or WUA could be formed.

Infrastructure Sub-projects (B1)

Joint Survey for confirmation of alignment and NSL, concrete control points / bench mark are in progress between Client, Consultant and Contractor for the Construction of Nari Gorge Integrated scheme.

Commented [MA1]: Why highlighted?

ESMPs for six channels of Nari are still under consideration by the World Bank and approval is still awaited. The contractor is awaiting for the ESMP clearance and yet no construction progress from contractors is done except the jungle clearance. The progress of this component is well below target due to the aforementioned reasons.

Action: ESMP may be finalized before slake season of the area.

Table 7. Sub-Component B1 progress.

Planned Activities	Units	Target	Actual	Remarks
Irrigation Schemes				
Procurement of contractor for Nari Gorge scheme	Job (%)	100%	100%	Completed.
Procurement of contractor for Gundacha and Nurg Hingri scheme	Job (%)	100%	100%	Completed.
Civil works of Nari Gorge irrigation scheme	Job (%)	23%	10%	This amount is on account for advance mobilization.
Civil works of Gundacha and Nurg Hingri irrigation schemes	Job (%)	23%	10%	This amount is on account for advance mobilization.
Review of design and estimation of Nimmi and Yetabad irrigation system	Job (%)	100%	0%	No progress.
Procurement of contractors for the Yetabad flood irrigation scheme	Job (%)	100%	0%	No progress.
Procurement of contractors for Nimmi Perennial Irrigation Scheme	Job (%)	100%	0%	No progress.
Civil Work of Irrigation Scheme Yetabad Flood Irrigation Scheme	Job (%)	10%	0%	No Progress.
Civil Work of Irrigation Scheme of Nimmi Perennial Irrigation Scheme	Job (%)	10%	0%	No Progress.
Water Supply Schemes				
Pre-feasibility of the four water supply schemes	Job (%)	100%	0%	No Progress.
Feasibility study and design of four water supply schemes	Job (%)	100%	0%	No Progress.
Procurement of Civil Works Contractor and Start of construction of 4 water Supply Schemes	Job (%)	50%	0%	No Progress.
Water Flood Protection				
Flood Protection Study (Mithri to Dingra RS Section)	Job (%)	100%	0%	No Progress.

Watershed and Rangeland Management (B2)

TORs were developed for conducting assessment surveys for identification of appropriate sites for watershed and rangeland management activities for Nari basin and preparation of Participatory Management Plans was shared with PSIA consultants for initiating these activities. PMU prepared an overall implementation process of the activities under B2 sub-component and were shared with BFWD for consent and possible amendments.

The Standard Operating Procedure (SOP) for producing plants through raising of Nurseries in BFWD has been prepared. Consultative meetings have been conducted by the field teams in Loralai, Sibi to obtain

demands of the farmers for agro/farm forestry plantation through the community/farmers in the Nari gorge and Yetabad sub-integrated schemes and the plantation will be carried-out in the up-coming monsoon plantation season. The procurement of essential office equipment's, i.e. computers, printers, and furniture for four field team's offices in Nari and Porali, engaged in project implementation activities have been procured and delivered.

The two officers of the district Forest Department participated in the four-day training course on 'Quantitative and qualitative estimates of vegetation through hyper-spectral and multispectral technologies', in the National Center for Remote Sensing, Space and Upper Atmosphere Research Commission (SUPARCO), Karachi. PMU also conducted a 04 days training for the field officers a hands-on training on surveying equipment's offered by the vendors in Islamabad.

The progress of this sub-component is negligible, as it was due to non-availability/hiring of watershed and rangeland specialist by the PSIA consultants, as it has hampered the progress of major activities of the sub component. (Table 8).

Action: Coordination and follow-up to ensure speedy approvals of seasonal activities pending in the Bank procurement step as well as hiring of watershed and rangeland specialist of PSIA consultants for initiating assessment surveys for watershed and rangeland management interventions.

Table 8. Sub-component B2 progress.

Planned Activities	Units	Target	Actual	Remarks
B.2.1 Watershed Management at Basin Level				
Assessment studies/surveys on three sites.	Sites	03	0	PSIAC is yet to hire the watershed rangeland specialist, as the activity will be carried-out through PSIAC and BFWD.
Participatory Watershed Management Plan (Plan 1).	Job (%)	03%	0%	-do-
Check structures like: stone check structures, valley dikes, hill side ditches, diversion dikes, storage ponds, gabion walls, including procurement of contractor.	Job (%)	One site	0%	These activities are site specific interventions and could not be initiated, due to non-hiring of the PSIAC watershed and rangeland specialist.
Reforestation, sowing, maintenance, protection, etc.	Job (%)	One site	0%	-do-
Training, exposures visit, etc.	No.	01	0	VWC could not been formed due to non-availability of training specialist by PSIAC.
Provision of alternates (Fuel efficient Stoves etc.)	Job (%)	50%	0	No site has been selected yet for provision of alternates to the community of watershed.
Plant production BFWD.	No.	33000	0	Estimates/BOQs submitted and uploaded in procurement STEP.
Plantation by community.	No.	11275	0	Consultative meetings have been conducted by field teams to assess and generated farmers demand of plants for agro/forestry plantation.
Watershed Management Study & Plan (National Consultant)	Man Month	01	0	The assessment studies have not been conducted yet and the policy and plan formulation will be done in consultation with Forest Department

Planned Activities	Units	Target	Actual	Remarks
				for developing a modality once the WRC will be hired and onboard.
Procurement of field equipment for watershed management through contractor.	Job (%)	100%	100%	Procurement process completed and delivered by the vendor.
B.2.2 Watershed Management at scheme level (Nari River Basin) Nari & Yetabad				
Assessment studies/surveys of the two sites.	Sites	02	0	PSIAC is yet to hire the watershed rangeland specialist, as the activity will be carried-out by the PSIAC and BFWD.
Participatory Watershed Management Plan (two plans).	Job (%)	02	0%	-do-
Check structures: stone check structures, valley dikes, hill side ditches, diversion dikes, storage ponds, gabion walls, etc., including procurement of contractor	Job (%)	2 sites	0%	These activities are site specific interventions and could not be initiated, due to non-hiring by the PSIAC of watershed and rangeland specialist.
Reforestation, sowing, maintenance, protection, etc.	Job (%)	2 sites	0%	-do-
Training, exposures visit, etc.	No.	01	0	VWC could not been formed due to non-availability of training specialist by PSIAC.
Provision of alternates (Fuel efficient stoves, etc.)	Job (%)	50%	0	No site has been selected yet for provision of alternates to the community of watershed.
Plant production BFWD.	No.	49000	0	Estimates/BOQs submitted and uploaded in STEP.
Plantation by community	No.	7769	0	Consultative meetings have been conducted by field teams to assess and generated farmers demand of plants for agro/forestry plantation.
B.2.3 Watershed Management at scheme level (Porali river Basin) Nimmi & Gundacha				
Assessment studies/surveys of the two sites.	Sites	02	0	PSIAC is yet to hire the watershed rangeland specialist, as the activity will be carried-out by the PSIAC and BFWD.
Participatory Watershed Management Plan (2 plans)	Job (%)	02	0%	-do-
Check structures: stone check Structures, valley dikes, hill side ditches, diversion dikes, storage ponds, gabion walls, etc. including procurement of contractor	Job (%)	100%	0%	These activities are site specific interventions and could not be initiated, due to non-hiring by the PSIAC of watershed and rangeland specialist.
Reforestation, sowing, maintenance, protection, etc.	Job (%)	100%	0%	-do-
Training, exposure visits, etc.	No	01	0	VWC could not been formed due to non-availability of training specialist by PSIAC.
Provision of alternates (Fuel efficient Stoves, etc.)	Job (%)	50%		No site has been selected for provision of fuel efficient stoves to the VWC.
Plant production BFWD.	No.	15000	0	Estimates/BOQs submitted and uploaded in procurement step.

Planned Activities	Units	Target	Actual	Remarks
Plantation by community.	No.	5091	0	No VWC village watershed committee has been formed yet due no availability of WRC of PSIAC.
B.2.4 Range Management at River Basin Level (Nari & Porali)				
Assessment studies/surveys of six sites.	Sites	06	0	PSIAC is yet to hire the watershed rangeland specialist, as the activity will be carried-out by the PSIAC and BFWD.
Participatory rangeland management plans (four plans).	Job (%)	4	0%	-do-
Restoring local institution of grazing management.	Local Institution	02	0	Sites for rangeland interventions could not be identified due to non-hiring by the PSIAC of watershed and rangeland specialist.
Regulation through community grazing monitors	Acres	10000		No site has been identified yet to institutionalize the grazing management through community grazing monitors.
Ploughing, broadcasting and sowing of seed through water harvesting technique, including cost of seed and fertilization.	Acres	3000	0	Sites for rangeland interventions could not be identified, due to non-hiring by the PSIAC of watershed rangeland specialist.
Rangeland improvement in rested area through sowing and planting by water harvesting technique.	Acres	3000	0	Sites for rangeland interventions have not been identified, as the watershed rangeland specialist of PSIAC is not onboard.
Stock water ponds.	No.	50	0	Sites for rangeland interventions have not been identified, due to non-hiring of WRC by PSIAC.
Plant production BFWD.	No.	64000	0	Estimates/BOQs submitted and uploaded on procurement step
Planting of forage trees in villages and marginal farmlands, etc.	No.	14015	0	Sites for rangeland interventions not identified, as WR Consultant (WRC) has not been hired by PSIAC.
Raising fodder plots of multi-cut variety on community farm lands, etc.	Plot	10	0	Sites for rangeland interventions not identified, because the WRC has not been hired by PSIA.
Livestock nutritional support activities (concentrate, ration, silage, hay, etc.)	Job (%)	50%	0%	-do-
Livestock health coverage (seasonal camps).	Job (%)	50%	0%	-do-
Training, exposures visit, etc.	No.	04	0	VWC could not be formed due to non-availability of training specialist by PSIAC.
Procurement of field equipment	Job (%)	100%	100%	Procurement process completed. And the Equipment delivered.
Rangeland Policy & Plan formulation (National Consultant- Rangeland Management Specialist)	Man months	1	0%	The baseline study has not been conducted yet and the policy and plan formulation will be done in consultation with Forest Department for developing a modality once the WRC will be hired and onboard.

Planned Activities	Units	Target	Actual	Remarks
Stakeholders consultation & Policy formation	Job (%)	50%		WRC has not been onboard yet and no modality has been set for initiating this activity.

On-Farm Water Management (Sub-component B3)

Meetings for new FOs were conducted on 06 channels at Nari. The OFWM team received 120 applications for matching grants, water courses, land leveling and lining of the kacha tracks from different communities in the Nari river basin. The progress of this subcomponent is negligible, (Table 9).

Action: Coordination and follow up for ensuring speedy work from the field staff of Forest & agriculture departments.

Table 9. Sub-component B3 progress.

Planned Activities	Units	Target	Actual	Remarks
Nari River Basin (Nari gorge)				
FO formation.	No.	03	02	Meetings has been Conducted for FO formation on Luni ,Kurak, Khajjak, Dehpal, Mizri, and Samazai cahnnels. Hence these FOs will be formed in the coming quarter.
WUA formation.	No.	50	24	Meetings has been conducted for formation of WUAs on more than 10 water courses in Kurak, Dehpal and Khajjak main channels command area and will be completed by the next quarter.
Perennial Schemes				
Lining of watercourses.	Meters	1800	0	20 watercourse surveyed (more than 32,000 meters as against 90,000 meters total target) have been completed & estimates are ready.
Construction of lined water storage tanks.	No.	06	0	20 WST survey and estimates have been completed.
Katcha tracks (farm to shingle road).	Meters	8000	0	06 Application have been received for construction of Katcha Tracks. Estimates are prepared.
Spate Irrigation				
Construction of earthen water courses.	No.	02	0	06 Applications received.
Structural cost of for earthen watercourses.	No.	40	0	No progress
Construction of earthen water storage reservoir.	No.	1	0	No progress
Katcha tracks (farm to shingle road).	Meters	2000	0	No progress
Khushkaba Farming				
Construction of terracing system for water harvesting.	Acres	2500	0	Applications received from Mal and Talli areas.
Digging of pits and compost filling.	Acres	1200	0	No progress.
Seeding of native grass.	Acres	1200	0	No progress.

Construction of water conveyance system.	Acres	1000	0	No progress.
Earthen storage ponds for recharge.	No.	15	0	No progress.
Katcha tracks (farm to shingle road).	Meters	12000	0	No progress.
Matching grants.	No	09	0	120 application received.
Training of trainers.	No	02	0	No progress.
Training of beneficiaries.	No	30	0	No progress.
Demonstration plots.	No	06	0	12 Sites have been identified, two on each farmer organization, cotton will be demonstrated in these demo plots.
Purchase of equipment.	Job (%)	100%	100%	Procurement of 2 computers, 2 printers, office furniture, 2 total stations and 2 GPS has been finalized.
Vehicle rentals.	Monthly	06	06	2 vehicles rented for OFWM team at Nari during the quarter.
Nari River Basin (Yetabad)				
FO formation.	No.	02	0	No activity initiated in the command of this scheme, due to planned redesigning of the main irrigation scheme.
WUA formation.	No.	25	0	
Spate Irrigation				
Construction of earthen watercourses.	No.	20	0	No activity initiated in the command of this scheme, due to planned redesigning of the main irrigation scheme.
Structural cost of earthen watercourse structures.	No.	800	0	
Construction of earthen water storage reservoir.	No.	04	0	
Katcha tracks (farm to shingle road).	Meters	7000	0	
Khushkaba Farming				
Construction of terracing system for water harvesting.	Acres	1500	0	No activity initiated in the command of this scheme, due to planned redesigning of the main irrigation scheme.
Digging of pits and compost filling.	Acres	400	0	
Seeding of native grasses.	Acres	400	0	
Construction of water conveyance system.	Acres	1500	0	
Earthen storage ponds for recharge.	No.	10	0	
Katcha tracks (farm to shingle road).	Meters	1000	0	
Matching grants.	No.	09	0	
Training of trainers.	No.	02	0	
Training of beneficiaries.	No.	30	0	
Demonstration plots.	No.	06	0	
Purchase of equipment.	Job (%)	100%	0%	
Vehicle rentals.	Monthly	02	02	
Porali River Basin (Gundacha)				
FO formation.	No.	05	0	FOs formation under process at Gundacha channel.
WUA formation.	No.	20	6	More WUAs formation in process.
Perennial Schemes				

Lining of watercourse	Meters	2000	0	
Construction of water storage tanks (lined).	No.	02	0	
Nucca structures.	No.	20	0	
Spate Irrigation				
Provision of pipe structures for sailaba irrigation.	No.	07	0	
Matching grants.	No.	09	0	
Training of trainers.	No.	02	0	
Training of beneficiaries.	No.	30	0	
Demonstration plots.	No.	06	0	No work initiated.
Purchase of equipment.	Job (%)	100%	0%	No progress.
Vehicle rentals	Months	02	02	Completed.
Porali River Basin (Nimmi)				
FO formation.	No.	02	0	The works in the command area could not be initiated, since the project intends to review the command of scheme.
WUA formation.	No.	20	0	
Perennial Schemes				
Lining of watercourses.	Meters	1000	0	
Nucca structures.	No.	10	0	
Spate Irrigation				
Construction of eastern water storage.		05	0	
Matching grants.		09	0	
Training of trainers.	No	02	0	
Training of beneficiaries.	No	30	0	
Demonstration plots.	No	06	0	
Purchase of equipment.	Job (%)	100%	0%	
Vehicle rental.	Monthly	02	0	

Institutions, Capacity and Information (Component A)

The hiring process of the international consultants required for implementation of this component has not been initiated, as the same activities will now be covered by PSIA consultants for a national level Hydro-Met specialist. The TORs to hire a consulting firm are being developed to develop the institutional strengthening and restructuring work. Overall progress is negligible on Component A.

Institutional Strengthening and Restructuring (Sub-component A1)

The progress of this subcomponent is negligible (Table 10). The training activities will be initiated after hiring of a Training Management Specialist.

Action: Prioritize procurement of PSIA.

Table 10. Sub-component A1 progress.

Planned Activities	Units	Target	Actual	Remarks
Procurement of institutional consultants (Intl)	Job (%)	100%	0%	Under process
Training of PMU and PIU staff.	No.	10	1	Gender sensitization training completed for PMU and PIUs.
Exposure visits.	No.	01	0	
Procurement of firm/Institution for three-year training program.	Job (%)	100%	0%	

Hydro-Metrological Data Collection and Monitoring (Sub-component A2)

The PSIA consultants have short-listed few Hydro-Met specialists and interviews are being conducted for their hiring for this key staff position. . The delay is resulting in negligible progress (Table 11).

Action: Prioritize hiring of national consultant for hydro-met.

Table 11. Sub-component A2 progress.

Planned Activities	Units	Target	Actual	Remarks
PSIA consultants will fill-up the additional key staff position of Hydro-Met Specialist.	Job (%)	100%	0%	PSIAC is working and have short-listed few Hydro-Met specialists and hiring through interviews is in-process.
Consultancy services by the international consultants.	Man-months	6.25	0	The position of hiring a national level of Hydro-Met specialist has been transferred to PSIAC and International position has been abolished.
Site selection for hydromet stations, surface gauging stations and ground water monitoring wells.	Job (%)	100%	0%	No progress.
Design and estimates for housing hydromet, gauging station, development of wells, data center.	Job (%)	100%	0%	No progress.
Procurement of Contractor for construction/ Rehab work/ Well development	Job (%)	25%	0%	No progress.
Exposure Visit of Staff	Persons	15	0	No progress.

PROCUREMENT

The Bank approved 18-month work plan. Overall progress is reasonable (Table 12).

Table 12. Procurement progress.

Description of Activity	Progress
Consulting Firms	
Hiring of Monitoring & Evaluation consultancy firm through QCBS	EOIs Short listing and send to World Bank for NOL.
Hiring of individual consultant (Environmental Safeguards Specialist)	EOIs invited (In process)
Hiring of Consulting Firm for Cultural Heritage Management Plan	EOIs invited (In process)
Goods	
Procurement for Purchase of Diesel Generators for PIUS	In Process (Re advertised)
Procurement for Purchase of 0.3m to 0.5m Resolution Satellite Image for Nari Gorge & Gundacha Area.	In Process(pending approval from World Bank
Procurement for Purchase of ArcGIS – Two Basic & One Standard Version	In Process(pending approval from World Bank

FINANCIAL PROGRESS

Auditor General of Pakistan external audit for the year 2016-17 final report has been issued and shared with the WB. External audit for retroactive financing period 2015-16 final report has been issued and shared with WB authorities. Internal audit for two quarters Jan- March 2017 April- June 2017 final report has been shared by audit firm and will be shared with WB as soon as finalized from PMU in coming quarter.

Expenditure during the quarter is summarized in Table 13.

Table 13. Expenditure from Project Assignment Account.

Item	Budget PKR	Budget USD	Targets as per work plan USD	Quarterly/ Actual Expenditure USD	Difference from Work plan USD	Budget Balance USD
A. IWRM INSTITUTION, CAPACITY and INFORMATION						
<i>A-1. Institutional Restructuring Core Team</i>						
Budget	393,300,000	3,756,447	850,000			
Training				4,045	845,955	3,752,402
<i>A-2. Hydro meteorological Data Collection and Management</i>						
Budget	1,244,280,000	11,884,241	106,380	0	106,380	11,884,241
B. IMPLEMENTATION OF IWRM SUB-PROJECTS						
<i>B-1. Irrigation, Potable Water Supply and Flood Protection Infrastructure</i>						
Budget	12,157,100,000	116,113,658	11,828,000			
Nari Gorge- Perennial Irrigation Canals Infrastructure				1,827,531	10,000,469	114,286,127
<i>B-2. Watershed and Rangeland Management & Environmental Protection</i>						
Budget	1,232,150,000	11,768,386	1,390,220	0	1,390,220	11,768,386
<i>B-3. On Farm Water Management and Agriculture Productivity</i>						
Budget	1,543,136,500	14,738,649	2,833,400			
Training				19,796	2,813,604	14,718,853
Matching Grants Budget	850,140,000	8,119,771	257,880	0	257,880	8,119,771
C. PROJECT MANAGEMENT and TECHNICAL ASSISTANCE						
<i>C-1. Project Management Unit - Incremental Contract professional</i>						
Consultants services (Individual Consultants)	64,970,000	620,535	452,000	243,419	208,581	377,116
<i>C-2. Incremental Support Staff (Contract) and O&M</i>						
Goods (Equipment)Photoc opier Ricoh	657,306	6,278	6,277	6,277	0	1

Goods (Equipment)						
Computer Items	6,798,900	64,937	44,527	64,273	-19,746	664
Goods (Furniture)	6,871,475	65,630	62,682	62,682	0	2,948
Goods (Diesel Generator)	2,011,844	19,215	19,136	19,136	0	79
Goods (Video Conferencing Unit)	1,386,379	13,241	13,226	13,226	0	16
Goods (Office Equipment & Generators for PIUs at Sibi & Uthal)	9,410,359	89,879	90,484	67,676	22,808	22,203
Office Equipment PMU	7,263,736	69,377	163,668	4,641	159,027	64,736
Vehicles	7,500,000	71,633	227,000	0	227,000	71,633
PMU Support Staff Salaries	62,600,000	597,899		52,122	-52,122	545,777
PIU Support Staff Salaries	37,700,000	360,076		30,145	-30,145	329,931
PMU Incremental Operating Cost	92,450,000	882,999	189,000	153,562	35,438	729,437
PIU Incremental Operating Costs	87,300,000	833,811	233,000	38,458	194,542	795,352
Extra Duty Project Allowance for Government Staff Grade 18 & above	74,000,000	706,781		0	0	706,781
Extra Duty Project Allowance for Government Staff Grade 17	62,310,000	595,129		0	0	595,129
Project Preparation Facility (PPF)	70,000,000	668,577		0	0	668,577
C-3. Consulting Services						
Budget	1,094,580,000	10,454,441	937,390	0		
Project Supervision & Implementation Support Consultancy Direct costs				531,495		
Auditing (Internal & External)				16,975	388,920	9,905,971
C-4. Enviro-Social Management Plans and Studies						
Budget	108,940,000	1,040,497		0		1,040,497
SIAMP Consultants				47,739	-47,739	-47,739
SUB TOTAL	19,216,856,500	183,542,087	19,704,270	3,203,197	16,501,073	180,338,890
Physical Contingencies (3%)	576,504,195	5,506,248		0		5,506,248

Local (3%)	576,504,195	5,506,248		0		5,506,248
Foreign (0.778%)	159,583,000	1,524,193		0		1,524,193
Devaluation (2.158%)	409,379,000	3,910,019		0		3,910,019
Government Staff Salaries	261,730,000	2,499,809		0		2,499,809
Farmer's Shares/Project Beneficiaries	753,710,000	7,198,758		0		7,198,758
SUB TOTAL	2,737,410,390	26,145,276	0	0	0	26,145,276

GRAND TOTAL	21,954,266,890	209,687,363	19,704,270	3,203,197	16,501,073	206,484,166
--------------------	-----------------------	--------------------	-------------------	------------------	-------------------	--------------------

ENVIRONMENTAL SAFEGUARDS

During the reporting quarter, PMU/PSIAC had two detailed meetings with WB Mission including a meeting with Senior Social and Environmental Safeguards Specialists of WB, particularly on the development of ESMPs for the one First Year Component 1 (irrigation) schemes, Nari Gorge and Gundacha Nurg/Hingri sub-projects. During the meetings, the Bank and project teams discussed in detail the progress of ESMPs; It was principally agreed with WB Missions that PMU team will submit the ESMP for Nari Gorge in a phased manner and allowed that the PMU will submit ESMP covering two channels, Bakhra Ghulam Bolak and Lumi, in the first stage, and the second ESMP covering the remaining six channels later. So both ESMPs developed and sent to the bank for approval during the quarter. With this approach; the first ESMPs will enable the contractor to begin civil works on two channels at the earliest and prevent further financial losses due to delays. The ESMP for Gundacha Nurg/Hingri sub-project will be developed by completing all cordial safeguard compliances till 25th of April 2018.

SOCIAL SAFEGUARDS

In light of above mentioned commitments, the project carried out social safeguard activities in Nari Gorge sub-projects areas with the support of PIU and OFWM teams in district Sibi. These activities were planned with PSIA consultants, which includes baseline surveys of beneficiary villages with sample size of 10-15% households, meetings with Revenue Departments in the districts to obtain cadastral records, formation of FOs at each channel level with the support of OFWM staff, walkthrough surveys along channels for identification of affected landowners, complete the Volunteer Land Donation (VLD) processes, consultative meetings with concerned FOs and communities by involving government offices, affected land owners etc.

Design of Chanals of Nari is under review, whereas,. social problems are yet to be resolved for the command area. A team of Community Development and Social Safeguard Specialist visited the site and met the notables of the area, who lodged a complaint against the project. Their suspicion that BIWRMDP project will affect the Perennial Irrigation Scheme of Yetabad, which was cleared by informing the notables that the new scheme will be developed 5 km downstream of the existing perennial scheme and it will be a Flood Irrigation Scheme (FIS), therefore it cannot affect their upstream perennial share in any case. Their other grievance was that the project should have considered the rehabilitation of the existing weir and

construction of a new weir and channels for about 40,000 acres of land. It was replied that the scheme was for the most un-privileged area of the project, which included Luni, Kakar, Syed, Ustrani, and Tareen etc.

PROJECT STAFFING AND PMU /PIU OPERATIONS

Table 14. Government /deputed staff status during the quarter.

Designation	Contact No	Email Address
Project Director (Mr. Abdul Hameed Mengal)	03332786525	bssip@yahoo.com
Senior System Analyst (Mr. Saleem Iqbal)	03009389643	saleemiqbal.1000@yahoo.com
Deputy Director Environment (Mr. Abdul Jabbar)	03337923767	abduljabbar.kakar@gmail.com
Deputy Director Agriculture (Mr. Irfan Ali Bakhtiari)	03018380031	Irfan.bakhtiari@gmail.com
Hydraulic Engineer (Mr. Alam Zaib)	03468377825	enr.kzk@gmail.com
Procurement Engineer (Mr. Farooq Ahmed)	03438208208	khajjak1@yahoo.co.uk
Water Resource Engineer (Mr. Ashar Hayat)	03432111888	asherhayat47@gmail.com
Deputy Director PHE (Mr. Mubasshar)	03337812826	fahammubashir63@gmail.com
Focal Person Forest (Mr. Qadeer Gichki)	03339043139	qadeer194@gmail.com
Hydrologist Irrigation (Vacant)	-	-

Table 15. Individual Consultants at the PMU during the quarter.

Designation	Contact No	Email Address
Finance Management Specialist (Saqib Usman)	03008380905	s_saqibqta@yahoo.com
Matching Grant Specialist (Habib Ullah Khan)	03335236083	Habibullah_nasir2003@yahoo.com
Monitoring & Evaluation Specialist (Aemal Khan)	03003819008	aemalkakar76@hotmail.com
Social Safeguard Specialist (Arif Khan)	03337838840	arif_mohammad-khan@yahoo.com
Communications Specialist (Khawar Shahzad)	03325423583	khawarscomm@gmail.com
Procurement Specialist (Naseer Mengal)	03455917455	naseermengal@gmail.com
Gender Development Specialist (Sara Khan)	03337956427	sarakan262@hotmail.com
Water Resources Specialist (Muhammad Abid)	03334712975	abidakrsp@yahoo.com
Training Management Specialist (Vacant)	-	-
Environment Specialist (Vacant)	-	-

Table 16. Sibi PIU Staff.

Designation	Contact No.	Email Address
Deputy Project Director (Mr. Sikandar Zehri)	03337827818	engkabirkhan@gmail.com
Assistant Engineers (Irrigation) Abdul Ghaffar, Junaid Gichki.	03138627080 03132919663	ghaffardurrani@yahoo.com
Assistant Engineer (PHE) (Kazim Luni)	03337800809	kazimluni00@gmail.com
Agriculture Officer (Khurram Baig)	03337712010	-
Forest Officer (Abdul Qadir Jamali)	03328815494	abdulqadir.jamali.aq@gmail.com

Table 17. Uthal PIU Staff.

Designation	Contact No	Email Address
Deputy Project Director (Mr. Shafi Mohammad Mengal)	03331366038	-
Assistant Engineers (Irrigation) (Nasim Iqbal, Khudai Raheem and Malik Ashraf)	03337802939 03337981939 03333162358	nasim.saqib@gmail.com munawar.baloch@gmail.com malikashraf65@yahoo.com
Assistant Engineer (PHE) (Javed Shah)	03337961633	-
Agriculture Officer (Qadeer Ahmad)	03412078129	-
Forest Officer (Vacant)	-	-

Table 18. PMU Contract Staff.

Designation	Contact No	Email Address
Admin: Assistant (Khurram Shehzad) PMU	03366993944	khurram.awan2235@gmail.com
Data Entry Operator (Nadeem Khan) PMU	03111777373	nk292355@gmail.com
Procurement Assistant (Taimoor Shahid) PMU	03458343576	taimoor.shd@gmail.com
Data Entry Operator (Raiz Ahmed) PMU	03401250806	riazfarooq959@gmail.com
Finance Assistant (Muhammad Jibran Khan) PMU	03458341714	jibran_k1@yahoo.com
Accounts Assistant (Najeebullah Khan) PMU	03022970768	najeebullahkhan1@hotmail.com
Office Assistant (Sadia Agha Qasim) PMU	-	sadiaagha86@gmail.com
Office Assistant (Meeran Khan) PIU Uthal	-	-
CAD Operator (Rehman Shahid) PIU Sibi	03132919663	rehmanshahidbutt@yahoo.com

COMMUNICATIONS AND PROJECT RISKS

The communications continued to document processes and activities of the project. The communications documented two field visits to the Nari basin, including visit of Secretary Irrigation to Nari Head Works and Mushkaf scheme and formation of FO in Bakhra Ghulam Bolak. The visibility through bilingual Information Education Communication (IEC) material, including development of backdrops remained a regular feature at PMU and PIU levels. The communications also explored options for hiring services of a designer for designing the communication products, and found a good designer with a local printer. The communications engaged in translation of content from English to Urdu for components and IEC, including translation of the matching grants application form. The news response of the project with reference to the negative portrayal of the project was published in the four leading Urdu newspapers. The communications began working on developing the project brochure, folder and road display boards.

MONITORING & EVALUATION

M&E developed and finalized four quarterly progress reports, which were approved by the Bank. Meanwhile, the hiring of M&E Consultants is still in process. The verification of credentials of these firms are under process and expected to be completed by the end of June 2018. The M&E consulting firm is to develop and implement comprehensive M&E framework, develop baselines for the project development objectives and set indicators and tools, develop web based Monitoring Information System (MIS) and other activities. As the project work has recently picked-up the pace, and the M&E Specialist has also started developing questionnaires, tools and checklists for the related M&E activities.

GRIEVANCE REDRESSAL STATUS

Project Management Unit received no grievance received either from PIUs or at website. The Grievance Redressal Committee (GRC) addressed all grievances so far lodged against PMU. Details of the grievance are as under:

Table 19. Status of grievance redressal.

Complaint	Applicant	Received by / Level	Received Date	Completed Date	Time Taken	Status
Appointment of FMS	Mr. Sami Ullah Musa	Email/4	Dec 06, 2016	-	-	Case not pursued by the applicant.
Hiring of PSIAC	Techno International	Web/Letter/4	May 24, 2017	31 st July, 2017	68 days	Report issued.

Civil Work on Nari river Basin	National Logistic Cell	Letter/4	August 29, 2017	27 th Dec, 2017	119 days	Report issued.
--------------------------------	------------------------	----------	-----------------	----------------------------	----------	----------------

FORWARD LOOK

1. Modification of project operations manual has been initiated in the 3rd quarter and likely to be completed in the 4th quarter and will be sent to bank as well for approval. .
2. Realistic changes in existing annual work plan (AWP) will be assessed and accorded in the upcoming new AWP during the end of 4th quarter of 2017-18.
3. ESMPs are heading toward completion and rigorous implementation of project activities through PSIA consultants and a go-ahead call for the awaited construction activities.
4. Interviews and hiring of Hydro-Met consultants is in final stage and likely the hydrologist and instrumentation engineer will fill-up the position of Hydro-Met specialist position. As one person of both specialties could not be found-out in entire country even with lot of efforts.

ANNEXURE – A

It's pertinent to mention that the below information has no change to the previous reported information regarding the formation of FOs and WUAs of the quarter October to December, 2017 in Nari and Porali river basins.

Twenty-nine WUAs were formed during this quarter in addition to the six (6) WUAs formed in the last quarter. Hence, twenty-three 23 WUAs were cumulatively formed in Nari river basin and six 6 WUAs in Porali river basin. Similarly, two (2) FOs were formed in the current quarter on Bakhra Ghulam Bolak and Marghazani channels in Nari river basin. These three WUAs were formed, in consultation with communities, without any agreement or actions between the community and project, as it was a simple formation of WUAs.

Table 20. List of Water Users Associations (Nari River Basins).

Channel	Union Council	Village	WUA	Date Formed	Members	Chairman	Meeting Dates
Wadera Fida Ali Rind	Marghazani	Bakhra Ghulam Bolak	Wadera Fida Ali Rind	8-5-17	45	Wadera Fida Ali Rind	5-07-17 12-07-17 5-08-17 25-08-17
Bakhra Ghulam Bolak	Marghazani	Bakhra Ghulam Bolak	Bakhra Ghulam Bolak	8-7-17	48	Nawab Khan Rind	06-07-17 14-07-17 7-08-17 26-08-17
Village Mizri	Marghazani	Mizri	Village Mizri	7-18-17	39	Shah Murad	10-07-17 18-07-17 19-10-17 25-10-17
Al Madad Umerzai	Kurak	Umerzai Khajjak	Al Madad Umerzai	7-20-17	51	Malik Hazar Khan Khajjak	16-07-17 20-07-17 7-09-17
Sardar Ali Khan Noudhani	Kurak	Gulu Sheher	Sardar Ali Khan Noudhani	8-16-17	45	Dr Muhammad Khalid Saeed Noudhani	8-07-17 16-08-17 20-10-17
Killi Mulazai	Marghazani	Marghazani Kalan	Killi Mulazai	9-21-17	31	Sarfaraz Khan	10-08-17 23-08-17 21-09-17
Sardar Kamal Khan Noudhani	Kurak	Gulu Sheher	Sardar Kamal Khan Noudhani	10-5-17	35	Prof: Muhammad Iqbal Noudhani	21-07-17 11-08-17 5-10-17
Muhammad Alim Marghazani	Marghazani	Marghazani Kalan	Muhammad Alim Marghazani	9-27-17	33	Muhammad Alim	9-08-17 27-09-17 11-10-17
Jam Khushdil Khan Marghazani	Marghazani	Marghazani Kalan	Jam Khushdil Khan Marghazani	11-11-17	45	Asad Khan	20-09-17 14-10-17 11-11-17

Lala Samad Khan Usmani	Kurak	Killi Dost Muhammad Usmani	Lala Samad Khan Usmani	8-18-17	28	Lala Samad Khan	28-07-17 18-08-17
Abdul Khaliq Usmani	Kurak	Usmani	Abdul Khaliq Usmani	1-/20-17	30	Abdul Khaliq Usmani	27-07-17 12-08-17 20-11-17
Karayzai Khajjak	Kurak	Khajjak	Jam Karyazai Khajjak	11-25-17	26	Malik Kareem Khan	11-09-17 27-10-17 25-11-17
Dulvatzai Khajjak	Kurak	Khajjak	Dulvatzai Khajjak	11-25-17	27	Malik Ahmed Khan Khajjak	11-09-17 27-10-17 25-11-17
Malik Noor Muhammad Laluzai	Kurak	Kurak	Malik Noor Muhammad Laluzai	12-11-17	36	Malik Noor Muhammad Laluzai	23-07-17 13-09-17 11-12-17
Malik Wali Muhammad Shakh	Kurak	Gulu Sheher	Malik Wali Muhammad Shakh	12-12-17		Dr Azeem Gul	25-08-17 15-10-17 12-12-17
Safi Abdul Wahab	Kurak	Kurak	Safi Abdul Wahab	12-14-17	25	Saifuallah	26-09-17 14-12-17
Hayat Usmani	Kurak	killi usmani Kurak	Hayat Usmani	12-27-17	28	Nizamuddin	29-09-17 18-10-17 27-12-17
Malik Muhammad Ali	Marghazani	Mizri	Malik Muhammad Ali	11-16-17	20	Malik Karam Khan	4-08-17 16-11-17
Saifullah Luni	Kurak	Luni	Saifullah Luni	11-15-017	20	Ubaidullah Luni	2-08-17 15-11-17
Bostanzai	Marghazani	Bostanzai	Bostanzai	11-10-17	60	Malik Sher Dil	9-09-17 21-09-17 10-11-17
Shudenzai	Marghazani	Shudenzai	Shudenzai	12-11-17	33	Malik Faqir Muhammad	28-07-17 11-12-17
Perik Safi Association	Marghazani	Village Pirak Safi	Perik Safi Association	11-6-17	47	Malik Muhammad Usman	12-10-17 6-11-17
Samezai	Marghazani	Samezai	Samezai	12-18-17	54	Malik Azizuallah Samezai	8-09-17 18-12-17

Table 21. List of Farmers' Organizations (Nari).

Name	No. of WUAs	Date Formed	Males	Females	Total	Members in EB	Members in GB
Bakhera Ghulam Bolak	2	10-21-17	58	0	58		

Marghazani Kalann	3	11-16-17	72	0	72		
-------------------	---	----------	----	---	----	--	--

Table 22. List of Water Users' Associations (Porali).

Channel	Union Council	Village	WUA	Date Formed	Members	Chairman	Meeting dates
Dr. Siddique	Kannar	Gundacha	Dr. Siddique	18-12-17	20	Dr. Muhammad Siddque	07,13,18 Dec 2017
Abdullah	Kannar	Gundacha	Abdullah	28-12-17	13	Abdul Ghani	12,14,28 Dec 2017
Ghani	Kannar	Gundacha	Ghani	27-12-17	18	Allah Dina	13,15,27 Dec 2017
Saleh	Kannar	Gundacha	Saleh	27-12-17	13	Naseer Ahmad	14,19,27 Dec 2017
Ghafoor	Kannar	Gundacha	Ghaoor	28-12-17	14	Abdul Wahid	13,19,28 Dec 2017
M. Siddiq	Kannar	Gundacha	M. Siddiq	26-12-17	9	Ghulam Haider	14,19,26 Dec 2017